

ID	Task Name	Duration	Start	Finish
1	NTP from CVIN	0 days	Thu 11/10/11	Thu 11/10/11
2	Secure Yard, Advertise for Local Work Force, Mobilize Labor and Equipment	2 wks	Mon 11/14/11	Fri 11/25/11
3	Pothole Utilities (dwg 100-103)	5 days	Mon 11/28/11	Fri 12/2/11
4	Directional Bore and Trench (dwg 100-103)	4 days	Mon 12/5/11	Thu 12/8/11
5	Perform Tie ins, Set Hand Holes & Proof Conduits (dwg 100-103)	3 days	Mon 12/5/11	Wed 12/7/11
6	Perform Bridge Cell Crossing of 4 Fwy	2 days	Mon 12/12/11	Tue 12/13/11
7	Pothole Utilities (dwg 104-115)	3 wks	Mon 12/5/11	Fri 12/23/11
8	Directional Bore and Trench (dwg 104-115)	3 wks	Fri 12/9/11	Thu 1/5/12
9	Perform Tie ins, Set Hand Holes & Proof Conduits (dwg 104-115)	3 wks	Mon 12/12/11	Fri 1/6/12
10	Install CVIN Facilities in Existing CSUSSC 4" conduit	2 days	Tue 1/3/12	Wed 1/4/12
11	Pothole Utilities (dwg 117-137)	1 mon	Mon 1/2/12	Fri 1/27/12
12	Directional Bore and Trench (dwg 117-137)	1 mon	Fri 1/6/12	Thu 2/2/12
13	Perform Tie ins, Set Hand Holes & Proof Conduits (dwg 117-137)	24 days	Mon 1/2/12	Thu 2/2/12
14	Perform Bridge Attachments (dwg 137, 164 & 195)	22 days	Wed 12/14/11	Thu 1/19/12
15	Pothole Utilities (San Joaquin Delta College)	10 days	Mon 12/19/11	Fri 1/6/12
16	Directional Bore and Trench (San Joaquin Delta College)	10 days	Mon 1/9/12	Fri 1/20/12
17	Perform Tie ins, Set Hand Holes & Proof Conduits (San Joaquin Delta College)	5 days	Mon 1/9/12	Fri 1/13/12
18	Install CVIN Facilities in Existing (San Joaquin Delta College) 4" conduit	2 days	Thu 1/5/12	Fri 1/6/12
19	Pothole Utilities (dwg 148-189)	41 days	Mon 1/30/12	Mon 3/26/12
20	Directional Bore and Trench (dwg 148-189)	41 days	Fri 2/3/12	Fri 3/30/12
21	Perform Tie ins, Set Hand Holes & Proof Conduits (dwg 148-189)	41 days	Fri 2/3/12	Fri 3/30/12
22	Directional Bore 99 Fwy (dwg 190-191)	2 days	Mon 4/2/12	Tue 4/3/12
23	Pothole Utilities (dwg 192-203)	15 days	Mon 3/5/12	Fri 3/23/12
24	Directional Bore and Trench (dwg 192-203)	15 days	Mon 3/12/12	Fri 3/30/12
25	Perform Tie ins, Set Hand Holes & Proof Conduits (dwg 192-203)	15 days	Wed 3/14/12	Tue 4/3/12

*Dates at Canal Crossings
River*

Project: CVIN Stockton 11-14-11
Date: Mon 11/14/11

Task
Split

Progress
Milestone

Summary
Project St