

















ID		Task Name	Duration	Start	Finish	1	Nov 6, '11					Nov 13, '11					Nov 20, '11					Nov 27, '11					Dec 4, '11		
						T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T
1		NTP from CVIN	0 days	Tue 11/1/11	Tue 11/1/11																								
2		Secure Yard, Advertise for Local Work Force, Mobilize Labor and Equipmen	2 wks	Mon 11/14/11	Fri 11/25/11																								
3		Pothole Utilities (dwg 100-103)	5 days	Mon 11/28/11	Fri 12/2/11																								
4		Directional Bore and Trench (dwg 100-103)	4 days	Mon 12/5/11	Thu 12/8/11																								
5		Perform Tie ins, Set Hand Holes & Proof Conduits (dwg 100-103)	3 days	Mon 12/5/11	Wed 12/7/11																								
6		Perform Bridge Cell Crossing of 4 Fwy	2 days	Mon 12/12/11	Tue 12/13/11																								
7		Pothole Utilities (dwg 104-115)	3 wks	Mon 12/5/11	Fri 12/23/11																								
8		Directional Bore and Trench (dwg 104-115)	3 wks	Fri 12/9/11	Thu 12/29/11																								
9		Perform Tie ins, Set Hand Holes & Proof Conduits (dwg 104-115)	3 wks	Mon 12/12/11	Fri 12/30/11																								
10		Install CVIN Facilities in Existing CSUSSC 4" conduit	2 days	Tue 1/3/12	Wed 1/4/12																								
11		Pothole Utilities (dwg 117-137)	1 mon	Mon 12/26/11	Fri 1/20/12																								
12		Directional Bore and Trench (dwg 117-137)	1 mon	Fri 12/30/11	Thu 1/26/12																								
13		Perform Tie ins, Set Hand Holes & Proof Conduits (dwg 117-137)	24 days	Mon 1/2/12	Thu 2/2/12																								
14		Perform Bridge Attachments (dwg 137, 164 &195)	22 days	Wed 12/14/11	Thu 1/12/12																								
15		Pothole Utilities (San Joaquin Delta College)	10 days	Mon 12/19/11	Fri 12/30/11																								
16		Directional Bore and Trench (San Joaquin Delta College)	10 days	Mon 12/26/11	Fri 1/6/12																								
17		Perform Tie ins, Set Hand Holes & Proof Conduits (San Joaquin Delta Colle	5 days	Tue 12/27/11	Mon 1/2/12																								
18		Install CVIN Facilities in Existing (San Joaquin Delta College) 4" conduit	2 days	Thu 1/5/12	Fri 1/6/12																								
19		Pothole Utilities (dwg 148-189)	41 days	Mon 1/23/12	Mon 3/19/12																								
20		Directional Bore and Trench (dwg 148-189)	41 days	Fri 1/27/12	Fri 3/23/12																								
21		Perform Tie ins, Set Hand Holes & Proof Conduits (dwg 148-189)	41 days	Fri 2/3/12	Fri 3/30/12																								
22		Directional Bore 99 Fwy (dwg 190-191)	2 days	Mon 3/26/12	Tue 3/27/12																								
23		Pothole Utilities (dwg 192-203)	15 days	Mon 3/5/12	Fri 3/23/12																								
24		Directional Bore and Trench (dwg 192-203)	15 days	Mon 3/12/12	Fri 3/30/12																								
25		Perform Tie ins, Set Hand Holes & Proof Conduits (dwg 192-203)	15 days	Wed 3/14/12	Tue 4/3/12																								

